

# OLIVEHURST PUBLIC UTILITY DISTRICT, 2025

To: John Tillotson

From: Virgil Willard

Re: Monthly Report on Activities August 2025

1. Water Treatment Plants / Wells:

- WTP #4 / Well #1 – No operating issues. August total: 30.777 MG
- WTP #28 / Well #10 – No operating issues. August total: 1.633MG
- Wheeler Ranch WTP Well #29 and #30 – No operating issues. August total: 58.435 MG
- Lindhurst Booster Pump Station – No operating issues
- Plumas Lake WTP Well #31 and Well #32 – No operating issues. August total: 85.563 MG
- WTP #34 – The plant is online no operating issues. August total: 8.124 MG

2.

Total MG	2018	2019	2020	2021	2022	2023	2024	2025
Jan	49.5	49.3	52.7	62.0	59.7	62.7	61.71	66.78
Feb	47.25	44.8	56.2	57.4	68.8	64.25	56.04	58.05
Mar	51.2	52.9	74.2	74.5	109.9	61.89	68.16	72.12
Apr	65.1	70.0	93.8	114.5	101.3	81.61	86.31	101.52
May	116.9	104.3	142.2	162.6	140	124.93	143.2	161.38
Jun	151.8	151.5	165.4	162.4	157	155.39	189.5	188.60
Jul	171.4	168.3	186.9	182.2	185	190.12	203.5	212.42
Aug	152.1	170.9	176.9	165.5	102	188.11	181.2	184.53
Sep	131.2	136.8	145.0	147.6	144	154.01	163.5	
Oct	105.2	117.2	132.3	109.3	125	117.66	148.0	
Nov	80.7	91.2	83.3	62.2	42	82.658	80.90	
Dec	53.5	60.5	62.3	58.3	62	71.571	76.46	

The pumping report will be a month behind

3.

Water Wells	Static August	Static September	Op August	Op September	Setting	GPM
Well #1	40ft	31ft	68ft	53ft	140ft	1500
Well #4	56ft	56ft	72ft	72ft	140ft	2220
Well #10	28ft	27ft	60ft	56ft	160ft	1500
Well #28	34ft	35ft	44ft	44ft	200ft	1150
Well #29	40ft	46ft	160ft	200ft	252ft	2350
Well #30	30ft	34ft	103ft	158ft	190ft	3000
Well #31	31ft	42ft	162ft	158ft	330ft	3330
Well #32	60ft	44ft	162ft	148ft	180ft	2840
Well #34	23ft	23.5ft	62ft	57.4ft	200ft	839

4. For the month of August, the distribution system and water treatment plants met all requirements.
5. Water Distribution Repairs – 2
6. Radio Read Meters

- 15-meter locations on MXUs have been tested and repaired
- 0 flow checks evaluated and discussed with customers

Below is a list of repairs/expenditures recognizing failure after the monthly meter read. August meter repair is \$4,940. The meter expenditure will be an addition to all monthly Water Department reports.

- 0 locations on Non-Consumption list repaired as necessary
- 24 MXU replaced (24 x \$165) = \$3,960
- 12 registers replaced (12 x \$75.00) = \$900
- 2 chambers replaced (2 x \$40.00) = \$80

7. Meter Program 0 flat rate services.
8. Water service shut off for non-payment – 65
9. District Subdivision and other projects
  - a. August finals:
    - Plumas Lake – 34
    - Olivehurst – 0